



HOMELAND GROUP

HOMELAND REGALIA

Spandrel Glazing

Vendor Progress Report

Glass Installation Status — Towers 1, 5 & 6

Meeting Date

28 May 2026

Scope

T1 · T5 · T6 | 128 Flats


Overall Completion

62% (80/128 flats)

EXECUTIVE SUMMARY

Glass Installation — Progress Overview

This report presents the current status of Spandrel Glazing glass installation works across Tower 1, Tower 5, and Tower 6 at Homeland Regalia. Data is sourced directly from live Google Sheets tracking records as of **28 May 2026**.



TOWER-BY-TOWER SUMMARY

Glass Installation Status by Tower

Tower	Total Flats	Glass Done	Pending	Progress	% Done
Tower 1	40	0	40		0%
Tower 5	44	36	8		82%
Tower 6	44	44	0		100%
TOTAL	128	80	48		62%

KEY HIGHLIGHTS

Tower 6

100% Complete

44/44 flats have glass installation done. Note: civil work repair is pending on floors 21–22 (4 flats). Side flashing status not yet recorded for any flat.

Tower 5

82% Complete

36/44 flats done. 8 flats pending — 4 flats blocked by MS channel issues on floors 6, 11, 16 & 21, plus 4 adjacent flats not yet started. Civil work repair also pending on floors 21–22.

Tower 1

0% Complete

0/40 flats done. Floors 1–2 not started. Floors 3–20 (36 flats) have FALSE status for glass installation. Key blocker on Floor 1: civil work pending due to structural work ongoing.

TOWER 1 — PENDING WORKS

Glass Installation: 0 / 40 Flats Complete

Status: No glass installation completed across any floor. Floors 1–2 have not been started (no frame installation). Floors 3–20 show FALSE status — frame is in place on most floors but glass work has not commenced.

CRITICAL BLOCKERS

Flat	Floor	Issue	Detail
T01/11	1F	Civil Work Pending	Unable to work start due to Structure work going ON

FULL PENDING FLAT LIST — TOWER 1

Floor	Flat No.	Frame Install	Glass Install	Remark / Status
1F	T01/11	CIVIL WORK PENDING	—	Civil work pending — structural obstruction
1F	T01/12	—	—	Not started
2F	T01/21	—	—	Not started
2F	T01/22	—	—	Not started
3F	T01/31	—	Pending	Glass installation not started
3F	T01/32	—	Pending	Glass installation not started
4F	T01/41	Done	Pending	Glass installation not started
4F	T01/42	Done	Pending	Glass installation not started
5F	T01/51	Done	Pending	Glass installation not started
5F	T01/52	Done	Pending	Glass installation not started
6F	T01/61	Done	Pending	Glass installation not started
6F	T01/62	Done	Pending	Glass installation not started
7F	T01/71	Done	Pending	Glass installation not started
7F	T01/72	Done	Pending	Glass installation not started
8F	T01/81	Done	Pending	Glass installation not started
8F	T01/82	Done	Pending	Glass installation not started
9F	T01/91	Done	Pending	Glass installation not started
9F	T01/92	Done	Pending	Glass installation not started
10F	T01/101	Done	Pending	Glass installation not started
10F	T01/102	Done	Pending	Glass installation not started
11F	T01/111	Done	Pending	Glass installation not started
11F	T01/112	Done	Pending	Glass installation not started
12F	T01/121	Done	Pending	Glass installation not started
12F	T01/122	Done	Pending	Glass installation not started

Floor	Flat No.	Frame Install	Glass Install	Remark / Status
13F	T01/131	Done	Pending	Glass installation not started
13F	T01/132	Done	Pending	Glass installation not started
14F	T01/141	Done	Pending	Glass installation not started
14F	T01/142	Done	Pending	Glass installation not started
15F	T01/151	Done	Pending	Glass installation not started
15F	T01/152	Done	Pending	Glass installation not started
16F	T01/161	Done	Pending	Glass installation not started
16F	T01/162	Done	Pending	Glass installation not started
17F	T01/171	Done	Pending	Glass installation not started
17F	T01/172	Done	Pending	Glass installation not started
18F	T01/181	Done	Pending	Glass installation not started
18F	T01/182	Done	Pending	Glass installation not started
19F	T01/191	Done	Pending	Glass installation not started
19F	T01/192	Done	Pending	Glass installation not started
20F	T01/201	Done	Pending	Glass installation not started
20F	T01/202	Done	Pending	Glass installation not started

TOWER 5 — PENDING WORKS

Glass Installation: 36 / 44 Flats Complete (82%)

Status: 36 flats completed. 8 flats pending across floors 6, 11, 16, and 21. The primary blocker is **MS channel issues** affecting one flat per blocked floor, with the adjacent flat on each floor not yet started as a result. Additionally, floors 21–22 have civil work repair outstanding.



PENDING FLAT LIST — TOWER 5

Floor	Flat No.	Civil Work	Glass Install	Remark / Blocker
6F	T05/61	Done	MS channel issues	MS channel issues blocking glass installation
6F	T05/62	Done	—	Pending — adjacent flat blocked by MS channel issue
11F	T05/111	Done	MS channel issues	MS channel issues blocking glass installation
11F	T05/112	Done	—	Pending — adjacent flat blocked by MS channel issue
16F	T05/161	Done	MS channel issues	MS channel issues blocking glass installation
16F	T05/162	Done	—	Pending — adjacent flat blocked by MS channel issue
21F	T05/211	Pending	MS channel issues	MS channel issues + Civil work repair pending
21F	T05/212	Pending	—	Civil work repair pending

COMPLETED FLOORS (TOWER 5)

Floor 1, Floor 2, Floor 3, Floor 4, Floor 5, Floor 7, Floor 8, Floor 9, Floor 10, Floor 12, Floor 13, Floor 14, Floor 15, Floor 17, Floor 18, Floor 19, Floor 20, Floor 22 — all flats glass installation complete.

CIVIL WORK REPAIR — TOWER 5 (Floors 21–22)

Flat	Floor	Civil Work Repair	Glass Installation	Note
T05/211	21F	FALSE	MS channel issues	Civil repair + MS channel issue
T05/212	21F	FALSE	—	Civil repair pending
T05/221	22F	FALSE	TRUE	Glass done; civil repair still pending
T05/222	22F	FALSE	TRUE	Glass done; civil repair still pending

TOWER 6 — STATUS

Glass Installation: 44 / 44 Flats Complete (100%)

44 done

All 44 flats across floors 1–22 of Tower 6 have glass installation marked complete. Side flashing and smoke seal records are not yet populated in the tracking sheet — this should be updated by the vendor.

OPEN ITEM — CIVIL WORK REPAIR (Tower 6, Floors 21–22)

Civil work repair is recorded as **FALSE** for flats T05/211, T05/212, T05/221, T05/222 on floors 21–22. (Note: flat numbers in the sheet reference T05 — this appears to be a data entry issue and should be verified.) Although glass installation is complete, civil work repair must be closed before handover.

SIDE FLASHING & SMOKE SEAL — ALL TOWERS

Side Flashing Status Summary

Tower	Total Flats	Side Flash Done	Side Flash Pending	Note
Tower 1	40	0	36	FALSE on floors 3–20; floors 1–2 not started
Tower 5	44	0	44	No side flashing data recorded yet in sheet
Tower 6	44	0	44	No side flashing data recorded yet in sheet

ACTION ITEMS FOR VENDOR MEETING

Items to Resolve — Spandrel Glazing Contractor

#	Tower	Location	Action Required	Priority
1	T1	Floor 1 — T01/11	Civil work to be cleared; structural obstruction blocking glass installation start	HIGH
2	T1	Floor 1–2 (4 flats)	Frame installation to be completed before glass works can commence	HIGH
3	T1	Floors 3–20 (36 flats)	Commence glass installation — frame in place on most floors; no further blocker identified	HIGH
4	T5	Floors 6, 11, 16, 21	MS channel issue to be resolved on A-unit flats; B-unit flats to follow immediately after	MEDIUM
5	T5	Floors 21–22	Civil work repair to be completed and B-unit (T05/212) glass installation to start	MEDIUM
6	T6	Floors 21–22	Verify flat numbering in sheet (shows T05 labels); complete civil work repair	LOW
7	T5 & T6	All floors	Update side flashing and smoke seal records in Google Sheet for completed flats	LOW
8	T1	All floors	Populate side flashing column as works progress on each floor	LOW